


Council copy

Book in date: 22/02/18	Hutchinson job number: 20145
Clients name: Three Blokes Ltd	Clients job number:
Site address: 362 Matakana Valley Road	Contractors name: Grant Dobyn
Locality: Matakana	Contractors number: 0274 757 026
Date inspection required: 26/02/18	☒ Mon ☐ Tues ☐ Wed ☐ Thurs ☐ Fri ☐ Sat ☐ Sun
Time inspection required: 1pm	Inspection type: Bored Holes &
Timeframe window for inspection:	Time of concrete pour: Subbase
Building consent number: BCO10260425	Lot: DP:
Resource consent number:	



FIELD NOTES/SKETCH:

- Piled foundation excavation observation:
- 20 pile excavations sighted along gridline M and return piles along A and F
 - 400mm Ø excavations sighted with embedment depths measured as detailed in foundation plan except 5 piles as discussed with contractor + council?
 - For 5 piles, driven timber piled foundations to be adopted. This office to provide design + certification
 - All steel reinforcing 4/HD16 bars + R6 stirrups as specified in structural drawings
 - All shear vane readings measured min. 100kPa OK!
 - Excess groundwater to be removed prior to concrete pour
 - Council inspector present at time of observation

Plant operating: 20T excavator	Inspected by: JT
Weather conditions: Sunny	Date: 26/02/18
Site conditions: Tidy	Time: 1000 ☒ Pass ☐ Fail

Health & Safety Check	✓	Building consent on site	✓	Further inspection required	✓
Concrete	—	Photo's taken	✓	Embedments and clearances	✓
Steel placement and grade	✓	Earthworks	—	Council inspected	✓
Condition of	(BC) RC	Timber treatment	—	Situational awareness	✓